



> Project Inchstones

Project Inchstones

[View All Site Content](#)**Documents**





- Shared Documents
- Inchstone Documents


Pictures**Lists**

- Vendors & Contacts
- Equipment List
- Commissioning Action List

Discussions

- General Discussion

Surveys[Recycle Bin](#)
 New  | Actions  | Settings  View: **Project Status** 

Equipment	Inchstone	Start Date	Due Date	Percent Complete 	Target	Vendors/Contacts	Documentation
Construction Task : 0-Submittals (5)							
Construction Task : 1-Mfr Svc Man. (17)							
AHU-1	Operations	7/1/2007	8/1/2007	0%	100	Bourque	
AHU-1	Maintenance	7/1/2007	8/1/2007	0%	100	Bourque	
AHU-3	Shipping	7/1/2007	8/1/2007	0%	100	Borel	
AHU-3	Storage	7/1/2007	8/1/2007	0%	100	Cornelissen	
AHU-3	Rigging	7/1/2007	8/1/2007	0%	100	Cornelissen	
AHU-3	Installation	7/1/2007	8/1/2007	0%	100	Cornelissen	
AHU-3	Start-up	7/1/2007	8/1/2007	0%	100	Cornelissen	
AHU-3	Operations	7/1/2007	8/1/2007	0%	100	Cornelissen	
AHU-3	Maintenance	7/1/2007	8/1/2007	0%	100	Stanek	
AHU-4	Rigging	7/1/2007	8/1/2007	0%	100	Scarnici	
AHU-4	Operations	7/1/2007	8/1/2007	0%	100	Bourque	
CT-1	Shipping	7/1/2007	8/1/2007	0%	100	Armstrong	
CT-1	Storage	7/1/2007	8/1/2007	0%	100		
CT-1	Rigging	7/1/2007	8/1/2007	0%	100		
CT-1	Installation	7/1/2007	8/1/2007	0%	100		
CT-1	Start-up	7/1/2007	8/1/2007	0%	100		
CT-1	Operations	7/1/2007	8/1/2007	0%	100		

Construction Task : 2-Contr. Plans (38)**Construction Task : 4-Prod. Install./Notif. Req. (24)****Construction Task : 6-Balancing (1)****Construction Task : 7-Func. Perf. Tests (30)****Construction Task : 8-Close-out Doc. (80)****Construction Task : 9-Training (3)**